EXTENSION OF TIME PROPOSAL

1	Name of work	Providing CC Road and Drains at Srirampuram in ward No-05 Byatarayapura Division.
2	Amount of Work Portion	19,92,525=00
3	Estimated Cost	20 Lakhs
4	Name of contractor	M. B. Hombal
5	Agreement No.	283 2013-2014
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	[redacted]
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	- 53 days -
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	[redacted] -
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work under progress at work spot hence the delay. Ltr land approved
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92